



TELANGANA STATE ELECTRICITY REGULATORY COMMISSION HYDERABAD.
5th Floor, Singareni Bhavan Lakdikapul Hyderabad 500004

O. P. No. 12 of 2018

Dated 23.07.2018

Present

Sri. Ismail Ali Khan, Chairman

Between

M/s. ACME Karimnagar Solar Power Private Ltd.,
Plot No. 152, Sector – 44, Gurgaon, Haryana – 122 002.

... Petitioner.

AND

1. Northern Power Distribution Company of Telangana Limited,
H.No. 2-5-31-2, Corporate Office, Vidyut Bhavan,
Nakkalagutta, Hanamkonda, Warangal-506001.

2. Southern Power Distribution Company of Telangana Limited,
Corporate Office: 6-1-50, Mint Compound,
Hyderabad – 500063.

3. Transmission Corporation of Telangana Limited
Room No. 628, 6th Floor, Vidyut Soudha Building,
Khairatabad Road, Near Eenadu Office,
Khairatabad, Hyderabad, Telangana 500 004.

... Respondents.

This petition came up for hearing on 17.05.2018 and 20-06-2018. Ms. Puja Priyadarshini, Advocate representing Sri Hemanth Sahai, Senior counsel for the petitioner along with Sri. Mast Ram Deswal, Assistant General Manager (Legal) of the petitioner appeared on 17.05.2018 and Sri Hemanth Sahai, Senior Counsel for the petitioner along with Ms. Puja Priyadarshini, Advocate appeared on 20.06.2018. Sri Y.Rama Rao, standing counsel for the respondents along with Ms. Pravallika, Advocate appeared on 17.05.2018 and 20.06.2018. The petition having stood for consideration to this day, the Commission passed the following:

ORDER

This petition is filed under Sec.86 (1) (f) of the Electricity Act, 2003 seeking extension of SCOD by 5 days with the following allegations:

(i) The respondent floated tender for procurement of 2000 MW solar power through e-procurement platform on behalf of Telangana State Electricity Distribution Companies as per the directions of the Energy Department, GoTS, Hyderabad. In the tender process, the petitioner was a successful bidder through open competitive bidding process to setup the solar photovoltaic power project of 15 MW capacity to be connected to 132/33 kV Kalvasirampur Sub Station, Karimnagar District, Telangana for sale to DISCOM. Thereafter, a Power Purchase Agreement (PPA) was executed on 26-02-2016 between the petitioner and the respondent no.1. As per the PPA, the petitioner was to make solar photovoltaic power project operational within 12 months from the effective date of PPA and achieve the Commercial Operation Date (COD) i.e., by 25.02.2017. The project was also synchronised to the respondent company/Transmission Corporation of Telangana Limited (TSTRANSCO) network with the interconnection point in compliance with the connectivity conditions specified in the Grid Code.

(ii) The learned counsel for the petitioner submitted that during the year, 2016 the Government of the State of Telangana initiated re-organisation of the districts and there was no clarity in the revenue offices regarding the jurisdiction of villages, mandals, which resulted in delay in processing revenue records, record of rights, Encumbrance Certificates, permits/registrations. Further, introduction of demonetization by the central government caused a domino effect and land acquisition, etc. Transportation became difficult due to shortage of cash. The vendors / sub-contractors could not pay rents for machinery and labour charges. Owing to these reasons, the petitioner, expecting that it may not reach the dead-line for COD as per the PPA, requested the respondent no.1 through force majeure notices dated 28.09.2016, 22.02.2017, 28.02.2017, 04.04.2017 and 10.04.2017 for which the first respondent issued response.

(iii).The applicant stated that, as per the terms of PPA, the petitioner was to make the project operational within 12 months from the date of PPA (Commercial Operation Date), as the project was connected to 132 / 33 KV level. The project was synchronised to the Telangana State Northern Power Distribution Company Ltd on 02.03.2017 with a delay of 5 days with date of SCOD being 25.02.2017.

2. The petitioner is seeking condonation of the delay in achieving SCOD within 12 months from the date of PPA and is relying on Article 9.2 of PPA, which expressly provides for extension of period of SCOD in the event of Force Majeure events. Under Article 9.2 of the PPA, Force Majeure events may permit extension of time up to a maximum period of 12 months' to rectify the defaults. The petitioner is thus seeking extension of time for 5 days in achieving SCOD as per the terms of the PPA.

3. The respondent through its Chief General Manager (IPC & RAC), filed counter-affidavit with the following material allegations:

(i). The counsel for respondent argued that, petitioner has entered into PPA with the respondent no.1 on 26.02.2016 to set up 15 MW solar power project under competitive bidding of 2015 in group I category with interconnection point at 132 / 33 KV Kalva Srirampur SS at 33 KV voltage level with tariff at Rs.5.7249 per unit. As per the terms of the PPA, the petitioner has to commission the project within 12 months from the effective date of signing of PPA i.e., 25.02.2017. The actual commercial operation date (COD) of the project is 02.03.2017 i.e., with a delay of 5 days in commissioning the SCOD. The total delay is 5 days inviting penalty of Rs.7.50 lakhs as per clause 10.5 of PPA.

(ii) It was further stated that, as per Article 6 of the PPA, the petitioner had to obtain all consent, clearances and permits required for supply of power to the respondent and procure the land for setting up of the project at least at 4 acres per MW in the name of the petitioner within 6 months at its own cost and risk from the date of signing of the PPA. In fact, the Districts Reorganisation in the State of Telangana and demonetisation of high value currency in the country have occurred post scheduled date (i.e., 25.08.2016) to obtain necessary approvals and to procure land for the said project and therefore, the

contention of the petitioner on this aspect is not tenable. The SCOD as per PPA is 25.02.2017 and the petitioner made a request for synchronisation on 25.02.2017. The CGM (IPC&RAC) through letter dated 28.02.2017 issued instructions to SE/OMC / Karimnagar to synchronise the project at 132 / 33 KV Kalvasrampur SS, Karimnagar district by following the procedure in vogue. Accordingly, the project was synchronised to the grid on 15MW on 02.03.2017.

(iii). It was argued that, the allegations made regarding force majeure events by the petitioner are not such events and they do not satisfy the terms of Article 9 of PPA. The petitioner cannot arbitrarily claim any event or circumstance as force majeure without there being any force majeure event as noted in Article 9 of PPA.

(iv). The Government of Telangana State (GoTS), Energy Department, through a letter dated 29-06-2017 gave extension for SCOD on representation up to 30-06-2017 to the solar power projects within the state, who have concluded the PPAs with TS DISCOMS without any penalty duly following the requirement under CEA and TSTRANSCO guidelines. The Commission had approved the extension of SCOD up to 30-06-2017 for the solar power projects of competitive bidding of 2015 with a condition to re-fix the tariff and also with a direction to the respondent to file a petition for amending the PPAs in respect of penalties and re-fixation of the tariff.

4. The petitioner filed a rejoinder stating that for the reasons beyond the control of the petitioner, the delay of 5 days occurred in reaching the SCOD and the project was synchronised on 25.02.2017. Due to heavy rainfall coupled with other factors there was delay in the construction of the project from 21.09.2016 to 28.09.2016. The project was submerged due to flooding. The road were damaged. The GoTS by letter dated 29.06.2017 had extended the SCOD without any penalty upto 30.06.2017. The Commission by way of order dated 18.08.2017 accorded in principle approval for extending SCOD of all solar power projects to 30.06.2017. In the light of the difficulties faced by the solar power generators, the Commission had under Article 9 of PPA extended SCOD on day to day basis. The Commission had already accorded in principle approval for the extension of SCOD upto 30.06.2017.

5. I heard the arguments of both the counsel for petitioner and counsel for respondent.

6. The point for determination is whether the petitioner is entitled to condonation of delay of 5 days in achieving SCOD by 02-03-2017 instead of 26-02-2017 initially planned as per the terms of PPA?

7. The petitioner was a successful bidder in the open competitive bidding process for setting up solar photovoltaic power project of 15 MW to be connected to 132 / 33 KV Kalvasrampur SS Karimnagar Dist. The petitioner has entered into PPA with the respondent on 26-02-2016. As per the terms of the PPA, the petitioner has to complete the project and make it operational within 12 months from the date of PPA. The project work was completed on 20.02.2017 and on the basis of the request of the petitioner for synchronisation by letter dated 25.02.2017, the CGM(IPC&RAC) has issued instructions to SE/OMC/Karimnagar vide letter dated 28.02.2017 to synchronise 15 MW solar Power Plant of the petitioner at 132/33KV Kalvasrampur SS, Karimnagar district duly following the procedure in vogue. Consequently, the project was synchronised to the grid on 02.03.2017.

8. The respondent admitted the claim of the petitioner that the Government of Telangana (GoTS), Energy Department gave extension of SCOD upto 30-06-2017 to the solar power projects in the state, who have concluded PPAs with TSDISCOMs without any penalty by following all the technical requirements under CEA and TSTRANSCO guidelines, which has been endorsed in principle by this Commission vide letter dated 18.08.2017 after considering the relevant facts leading to Force Majeure events.

9. The detailed examination of the pleadings and information furnished by petitioner drive home the point that the petitioner faced certain hurdles in land acquisition, right of way issues while installation of transmission system which led to the delay of 5 days in execution of works to meet SCOD. Because of this delay the project was synchronised on 02-03-2017 instead of 25-02-2017. The Commission vide letter dated 18.08.2017 has approved in principle the proposal of the State Government for extension of SCOD upto 30.06.2017 without any penalty after examining the merits of the matter. The respondent has admitted these facts in its

petition. Considering the proposal of the Government of Telangana and concurrence of this Commission for the extension of SCOD up to 30.06.2017 without any penalty, delay of 5 days in the present case has to be condoned.

10. The Commission vide letter dated 18.08.2017 has approved in principle the extension of SCOD upto 30.06.2017 after examining the merits of the matter and the respondent has admitted the fact. The present project was synchronized with the Grid in this case on 02-03-2017 well before the extended time line of 30-06-2017 concurred by the Commission. Thus, the delay of 5 days as pleaded by the petitioner is no longer an issue in this case since the SCOD stood extended up to 30-06-2017 by which date, the project was completed in all respects by synchronisation with the grid of the respondent on 02.03.2017, thus fulfilling the terms of the PPA. The point is answered accordingly

11. The delay of 5 days in reaching SCOD by the petitioner on 02-03-2017 instead of 25.02.2017 as per PPA is condoned on the same tariff as approved by the Commission. The petition is allowed. The respondent is directed to file a copy of the amended PPA with the revised date of commissioning.

This order is corrected and signed on this the 23rd day of July, 2018.

**Sd/-
(ISMAIL ALI KHAN)
CHAIRMAN**

//CERTIFIED COPY//